COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS & CONSTRUCTION OF CC ROADS MTS COLONY CROSS ROADS AT T. DASARAHALLI IN WARD NO. 15 DASARAHALLI SUB DIVISION**
2. Sanctioned Estimate No. & Dt : 71/16-17 Dt:- 09/01/2017
3. Head of Account which is Chargeable : P-1771
4. Work Order No. & Dt : EE/DD/WO/78/17-18/15-~~8~~-2017
5. Name of Contractor : **SRI. PAVANKUMAR .K**
6a. Time stipulated for completion of work : 90 days
b. Delay in execution of work : -- —
7. Measurement recorded in : M.B. No. 1710
8. Check measurement of the Asst. : M.B. No. 1710 Page No 1/0949 to 1/0952/1
Asst. Exe. Eng. / Exe. Eng :
Page No 1/0949 to 1/0952/1
9. Name of the Office / Official incharge of the work : D.S Manjunath. AE
10. a) Asst. Engineer
b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
12.00 Lakh	1057498.00	—	142.502/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.15

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )